



Template for Geo-tagged photograph (JPG format) with details


	Sr. No (as per list)	
	Name of the work	Re-construction of Deodi at Central Jail Srinagar
	Department/ Organization	Prisons
	District	Srinagar
	Block	Srinagar
	Location type (U/R)	
	Location of work	Central Jail Srinagar
	Source of funding (Regular /Loan/CSS/PMDF /Other Specify)	Regular Capex
	Executing Agency	J&K, Police Housing Corporation
	Date of commencement (MM/YY)	08/2021
	Date of completion (MM/YY)	11/2022
	AA/Approved cost (Rs.in lakh)	136.41
	Completion cost (Rs.in lakh)	98.96
	No. of Beneficiaries	Jail staff/inmates


 T.O to
 (DG Prisons)


Template for Geo-tagged photograph (JPG format) with details



Sr. No (as per list)	
Name of the work	Improvements to basic facilities for Inmates and Staff/Security at District Jail Kathua
Department/Organization	Prisons
District	Kathua
Block	Kathua
Location type (U/R)	
Location of work	District Jail Kathua
Source of funding (Regular /Loan/CSS/PMDP /Other Specify)	Regular Capex
Executing Agency	J&K, Police Housing Corporation
Date of commencement (MM/YY)	08/2021
Date of completion (MM/YY)	12/2022
AA/Approved cost (Rs.in lakh)	313.48
Completion cost (Rs.in lakh)	209.25
No. of Beneficiaries	Jail staff/inmates


 T.O to
 (DG Prisons)

Template for Geo-tagged photograph (JPG format) with details

	Sr. No (as per list)	
	Name of the work	Up-gradation / Re-construction of District Jail Poonch
	Department/Organization	Prisons
	District	Poonch
	Block	Poonch
	Location type (U/R)	
	Location of work	District Jail Poonch
	Source of funding (Regular /Loan/CSS/PMDP /Other Specify)	Regular Capex
	Executing Agency	J&K, Police Housing Corporation/Police Construction Division
	Date of commencement (MM/YY)	03/2018
	Date of completion (MM/YY)	01/2023
	AA/Approved cost (Rs.in lakh)	1176.14
	Completion cost (Rs.in lakh)	1018.28
	No. of Beneficiaries	Jail staff/inmates


 T.O to
 (DG Prisons)